

BARRA AND VATERSAY COMMUNITY CAMPUS

Report by Chief Executive and Director for Investment Delivery

Purpose of Report

To provide the Comhairle with an update on progress associated with the Barra and Vatersay Community Campus project.

COMPETENCY

1.1 There are no legal, financial or equalities constraints to the recommendations being implemented.

SUMMARY

- 2.1 Comhairle nan Eilean Siar and NHS Western Isles agreed in late 2019 to proceed with the replacement of existing facilities at the St Brendan's Hospital and Care Home and the Castlebay Community School on the basis of an integrated public sector service delivery model and community campus for Barra and Vatersay in Castlebay.
- 2.2 The development of the Barra and Vatersay Community Campus (BVCC) project is being undertaken in collaboration with the Hebridean Housing Partnership and Police Scotland and is being supported by the Scottish Government and the Scottish Futures Trust. hubNorth Scotland Ltd has been appointed as the delivery partner responsible for strategic support, design team services and construction supply chain management.
- 2.3 Following a revisiting of the original layout option, the undertaking of a Project Reassessment Exercise in the second half of 2021 and the identification of revised layout option, hNSL was appointed in February 2022 to take forward the development Stage 1 process, which includes the evolution of the Concept Design and the development of an Outline Business Case (OBC) for the healthcare element of the campus in compliance with Scottish Government Health Capital Investment Group (CIG) requirements.
- 2.4 At the time of writing, the development of the project remains on schedule for completion of Stage 1 by mid-July 2022. Further detail on progress and the current areas of priority, including risks associated with project cost arising from construction market conditions, is available in the body of the Report.
- 2.5 Key milestones since the last series of Comhairle meetings include the publication of the Planning Information Document (included as Appendix 1 to the Report), the submission of the <u>Prior Application Notification (PAN)</u>, the scheduling of public consultation through on-line website (available at <u>BVCC PAN Consultation Website</u>) and public drop-in session held in Castlebay on 9 June 2022 and the approval of the Project Executive Board of the Schedule of Accommodation and Floor Plan Layouts (included as Appendix 2 to the Report).
- 2.6 Effective engagement and consultation has been a priority for the Project Sponsors and the Delivery Team since the inception of the project and, for the information of the new Comhairle, Appendix 3 provides a summary of the engagement activity up to the end of May 2022 and links to the relevant documents and webpages published in that period.

RECOMMENDATION

- 3.1 It is recommended that the Comhairle agree to:
 - (a) note the Report; and
 - (b) endorse the Project Executive Board approval of the Schedule of Accommodation and Floor Plan Layouts included as Appendix 2 to the Report

Contact Officer: Malcolm Burr, Chief Executive

Iain Mackinnon, Director for Investment Delivery

Background Papers: None

Appendices: 1 BVCC Planning Information Document; hNSL/Ryder Architecture; May 2022

2 Schedule of Accommodation and Floor Plan Layouts; approved Project Executive Board; June 2022

3 Summary of Stakeholder Engagement; to end May 2022

IMPLICATIONS

4.1 The following implications are applicable in terms of the Report.

Resource Implications	Implications/None
Financial	Capital costs associated with the development and delivery of the project are to be funded from and contained within the multi-agency funding package and project budget.
Legal	Option E6 requires the acquisition of land currently held in crofting tenure. Should acquisition proceed, further negotiations will take place with the Scottish Ministers as landowner, the Crofting Commission and the Scottish Land Court with a view to expediting transfer of the necessary land.
Staffing	Staffing implications arising from the community campus project are being considered by the relevant service departments and reported through the respective governance arrangements.
Assets and Property	The project represents a significant investment in the public sector estate on Barra and Vatersay and comprises the replacement of the Castlebay Community School, the St Brendan's Hospital Care Home, the Barra GP Surgery and the Council Offices, all in Castlebay.
Strategic Implications	Implications/None
Strategic Implications Risk	Project risk is managed through regular monitoring and reporting to the Project Executive Board. Further detail of this can be provided by the Director for Investment Delivery.
	Project risk is managed through regular monitoring and reporting to the Project Executive Board. Further detail of this can be provided by
Risk	Project risk is managed through regular monitoring and reporting to the Project Executive Board. Further detail of this can be provided by the Director for Investment Delivery.
Risk	Project risk is managed through regular monitoring and reporting to the Project Executive Board. Further detail of this can be provided by the Director for Investment Delivery. None Activities support the delivery of the Comhairle's four main Strategic Priorities of Economy and Jobs, Communities and Housing, Education,

BACKGROUND

- 5.1 Comhairle nan Eilean Siar and NHS Western Isles agreed in late 2019 to proceed with the replacement of existing facilities at the St Brendan's Hospital and Care Home and the Castlebay Community School on the basis of an integrated public sector service delivery model and community campus for Barra and Vatersay in Castlebay.
- 5.2 Arising from the outcomes of the Feasibility Study, the key project shareholders agreed the adoption of Layout Option 1D as the original preferred layout option. The accompanying presentation and report to Comhairle nan Eilean Siar are available using the following link: BVCC Comhairle nan Eilean Siar 5 November 2019
- 5.3 The development of the Barra and Vatersay Community Campus project is being undertaken in collaboration with the Hebridean Housing Partnership and Police Scotland and is being supported by the Scottish Government and the Scottish Futures Trust. hubNorth Scotland Ltd has been appointed as the delivery partner responsible for strategic support, design team services and construction supply chain management.
- 5.4 However, the further development of Layout Option 1D was curtailed when it became apparent in mid-2021 that constructions costs had increased significantly since its adoption as the preferred option arising from the 2019 Feasibility Study. Cognisance was also taken of feedback and concerns regarding the original proposals from representative bodies and the wider community on Barra and Vatersay.
- 5.5 A Reassessment Exercise was undertaken in the second half of 2021, the main elements of which were a further review of Layout Option 1D constructions costs and the consideration of alternative layout options which would, importantly, eliminate the need for decant accommodation and the associated temporary loss of sporting facilities for the island during the construction period.
- 5.6 The results of the Reassessment Exercise were presented to a meeting of the Community Stakeholder Advisory Group in January 2022 and considered by the Comhairle on 9 February 2022.
- 5.7 Accordingly, the Comhairle agreed the adoption of Layout Option E6 as the revised preferred option and that it form the basis of ongoing engagement with Scottish Government and the Scottish Futures Trust.
- 5.8 hubNorth Scotland Ltd, as the project strategic delivery partner, was appointed in February 2022 to take forward the development Stage 1 process, which includes the evolution of the Concept Design and the development of an Outline Business Case (OBC) for the healthcare element of the campus in compliance with Scottish Government Health Capital Investment Group (CIG) requirements.

PROGRESS UPDATE

- 6.1 At the time of writing, the development of the project remains on schedule for completion of Stage 1 by mid-July 2022. In the meantime, the current areas of priority include the following points:
 - Continuing development of Concept Design and publication of Planning Information Document (included as Appendix 1 to the Report).
 - Submission of <u>Prior Application Notification (PAN)</u> to CnES Planning and scheduling of public consultation through on-line website (available at <u>BVCC PAN Consultation Website</u>) and public dropin session held in Castlebay on 9 June 2022.
 - Clarification of Campus Stage 1 Schedule of Accommodation –Schedule of Accommodation and Floor Plan layouts included as Appendix 2 to the Report approved by the Project Executive Board on 9 June 2022
 - Continuing liaison with Scottish Government re cross-directorate approach to project approval, assurances and funding; particular recent emphasis re healthcare facilities assurance processes – HAI-SCRIBE, NHSS Design Assessment Process (NDAP), NHSS Assure Key Stage Assurance Review (KSAR), NHSS Sustainable Design and Construction (SDaC).

- Participation in Scottish Government Follow-Up Gateway Review; at the time of writing to be held 15-17 June 2022
- Ongoing review of project cost and multi-agency funding package in context of considerable market volatility (additional detail included in Section 8 below)
- Ongoing acquisition of land and property at 45 Kentangaval, Isle of Barra

DELIVERY PROGRAMME

7.1 At the time of writing, the current programme milestone dates are:

Description	Milestone Date Actual/Forecast
Development Stage 1 Process Start	28 February 2022 (A)
RIBA Stage 2 Concept Design finalised/ hub Stage 1 Submission	15 July 2022 (F)
RIBA Stage 4 Technical Design finalised	27 January 2023 (F)
Tender Return Date/hub Stage 2 submission	7 July 2023 (F)
Contract Awarded / Financial Close	7 July 2023 (F)
Construction Start Date	4 Sept 2023 (F)
Learning and Sports Facilities Availability	31 July 2025 (F)
Healthcare Facilities Availability	31 October 2025 (F)
Housing with Extra Care Availability	31 October 2025 (F)
Construction Completion Date	30 March 2026 (F)

- 7.2 Achieving these milestones is of course subject to project affordability and the securing of relevant Scottish Government and Scottish Futures Trust funding and other approvals across the learning, healthcare and social housing sectors all contributing to a multi-agency funding package.
- 7.3 The Community Campus project forms part of the funding application from the UK Government Levelling Up Fund; details are available in the concurrent report.

CONSTRUCTION MARKET CONDITIONS

- 8.1 The current volatility in the entire construction market continues to have a significant impact on project cost and the ability of the delivery team to provide sufficient cost certainty.
- 8.2 Given the resultant significant risk to project affordability, monthly reviews by the delivery team have been scheduled going forward with the outcomes presented to the Project Executive Board, also on a monthly basis, as soon as possible thereafter.
- 8.3 The May 2022 report published by Thomson Gray, project cost consultants was considered by the Project Executive Board on 9 June 2022; the following are the key headlines:
 - BCIS (Building Cost Information Service) indices are updated monthly on the basis of actual tender
 returns across the market; it is only in the last six months that tender prices, and hence BCIS indices,
 have started to reflect the impact of Covid-19 and Brexit; current indices are also now beginning to
 reflect the impact of the war in Ukraine and increases in the cost of rebated fuel (red diesel).


- The BVCC Cost Plan of January 2022 (based on Financial Close in July 2024) includes a provision of some £7.0m for construction inflation; this was based on a combination of BCIS data and the delivery team's assessment of additional factors known at the time, including initial indications of the impact of the war in Ukraine, and supply chain availability and capacity.
- Arising from inflationary and other cost increases which are higher than could have been expected, the Delivery Team has forecasted that the project cost will continue to rise with the added challenge that it remains impossible for any certainty to be achieved until the construction contract is concluded (termed Financial Close), currently scheduled for July 2023. Only then can risks associated with project cost be transferred to the Contractor and its supply chain.
- Within the context of the agreed scope and concept design, the Delivery Team will continue to review the design and the specification of key construction elements and materials to minimise the impact of these cost increases on the overall project affordability. At the time of writing, the Delivery Team continues to review and identify opportunities for cost reduction through value engineering with the outcomes of the exercise to be concluded by the end of June 2022.
- 8.4 Regular updates on the impact of market volatility on project cost will continue to be provided to the Board during the development Stage 1 process. A full analysis of project cost and affordability will be incorporated in the final development Stage 1 submission currently scheduled for mid-July 2022.

STAKEHOLDER AND COMMUNITY ENGAGEMENT

- 9.1 Effective engagement and consultation has been a priority for the Project Sponsors and the Delivery Team since the inception of the project and, for the information of the new Comhairle, Appendix 3 provides a summary of the engagement activity up to the end of May 2022 and links to the relevant documents and webpages published in that period. The key categories include:
 - Key decision-making by and regular reporting to the Comhairle at each series
 - Establishment of the Community Stakeholder Advisory Group within project governance arrangements
 - Regular News Releases and updates to community stakeholders and the wider community through Guth Bharraidh
 - Regular engagement with local representative bodies and community forums
 - Publication of FAQs September 2020 and April 2021
- 9.2 This level of engagement will continue through the development and construction stages and regular progress updates will continue to be provided to the Comhairle and its relevant service committees at each series.

Appendix 1

Ryder



Early Concept Design Information pack

Project Design Team

Participant

Comhairle nan Eilean Siar

Council Offices Sandwick Road Stornoway, Western Isles HS1 2BW

Contact

lain Mackinnon Director for Investment Delivery Telephone: 01851 822656 Email: iain.mackinnon@cne-siar.gov.uk **Participant**

NHS Western Isles NHS Western Isles 37 South Beach Stornoway HS1 2BB

Contact

Moira Anderson Project Manager (Client Coordinator) Telephone: 07803 228671 Email: moira2901@live.co.uk **Participant**

Hebridean Housing Partnership

Creed Court, Gleann Seileach Business Park Willowglen Road Stornoway HS1 2QP

Contact Jack Libby

Head of Service Delivery Email: jack.libby@cne-siar.gov.uk **Development Partner**

hub North Scotland

Enerco House 18 Albert Street Aberdeen AB25 1XQ

Contact

Ewen Fowlie Project Director

Telephone: 0122 463 9383

Email: ewen.fowlie@hubnorthscotland.co.uk

Main Contractor

Robertson Group

Robertson House The Castle Business Park Stirling FK9 4TZ

Contact

Alastair Scott
Framework Manager - hub
Telephone: 0178 643 1634
Email: a.scott@robertson.co.uk

Quantity Surveyor

Thomson Gray
Atlantic Chambers
45 Hope Street
Glasgow
G2 6AE

Contact

Ross Lovatt Director

Telephone: 0131 226 5076 Email: ross.lovatt@thomsongray.com **Architect**

Ryder Architecture 221 West George Street Glasgow G2 2ND

Contact

Chris Malcolm Partner

Telephone: 0141 285 0230

Email: cmalcolm@ryderarchitecture.com

Building Services Engineer

Rybka

27 Waterloo Street Glasgow G2 6BZ

Contact

Mike Baird Associate

Telephone: 0131 228 8446 Email: Mike.Baird@rybka.co.uk

Civil and Structural Engineer

Waterman Group

8 Nelson Mandela Place Glasgow G2 1BT

Contact

Alex Smith Associate Director Telephone: 0141 418 1900

Email: alex.smith@watermangroup.com

Flood Remediation

Waterman Infrastructure and Environment Ltd

Broxden House Broxden Business Park, Lamberkine Drive Perth PH1 1RA

Contact

Kim McKissock
Associate Director
Telephone: +44 1738 449801
Email: kim.mckissock@watermangroup.com

Roads Consultant

RPS

3rd Floor, Belford House 59 Belford Road Edinburgh EH4 3DE

Contact Kevin Kav

Director (Transport and Engineering)
Telephone: +44 1315 611 880
Email: kevin.kay@rpsgroup.com

Contents

	Pag
The Wider Context	5
The Site	13
Strategic Objectives and Project Brief	21
Early Concept Design	33

Revision P1 P2

Date13 October 2020
29 April 2022


Author Giulia Rigoni Zalia Ivanova Checked Chris Malcolm Chris Malcolm

Introduction

Ryder have been commissioned by Hub North Scotland, Comhairle nan Eilean Siar (CNeS) and NHS Western Isles to develop proposals for the new Barra and Vatersay Community Campus.

The new Community Campus will include acute and primary healthcare, GP and dental surgeries, social care housing, ELC, primary, secondary, FE learning, blue light and community facilities.


The purpose of this document is to capture the early concept stages of the project and initiate discussions with the Planning Authority and Historic Environment Scotland (HES).



The Wider Context

The Wider Context A Unique Setting

The Highlands and Islands of Scotland are composed of the Scottish Highlands, plus the islands of Orkney, Shetland and the Western Isles. The area takes up over half of the whole of Scotland, accumulating to 80,077ha. Barra is approximately 5875ha with a population of 1264 and is the second southernmost inhabited island of the Western Isles. The following pages delve deeper into the Islands, the Western Isles and Barra to gain a wider understanding of place.



Castlebay History and Character
















Architectural Language Local Identity and Vernacular

Recognising the often harsh maritime environment of the Outer Hebrides, the material palette proposed for the BVCC draws inspiration from the vernacular building forms of the rural landscape. This is a language of solid, whitewashed masonry walls, with dark roof, sloping finishes, materials which can age gracefully over time within the context of the natural tones of the landscape.
















Site Setting















BLANK PAGE



The Site

The Site Existing Site Plan











Landscape Character Assessment Existing Schools Site

The site is located on the western side of Castlebay village on the A888. The small settlement of Castlebay is defined in character by its landscape setting, the bay, Kisimul Castle, and the ferry port. Rocky hills surround Castlebay to the north, east and west. The bay opens out to Vatersay Island in the south. The housing is loosely spread around the hillside at various levels with the denser core at the centre of the village. Buildings consist of a mix of single and two storey residential housing with the occasional larger commercial and education buildings.

The proposed site is currently occupied by the primary and secondary school for the Isle of Barra. Single storey school buildings run along the edge of the main road which grades up to the east. The current buildings are split over two levels with the sports block of the western buildings cutting into the ground and the eastern building sitting significantly higher and in a more prominent position. The buildings occupy most of the site with small areas to the north laid out as asphalt playgrounds that back onto the steeply sided hillside.

The hillside to the north consists of peaty species, rich grassland and heather with a patchwork of rocky outcrops defining the form of the hillside. A small agricultural scale wind turbine sits within this landscape.

To the south of the site the landscape is relatively flat. A multi use games court and grass sports pitch is located here alongside a car park / drop off area with recycling facilities and the local Coop supermarket. The landscape within this area is out of character with its context due to human intervention; level ground, lack of rock, car park, and amenity grass.

The peaty grassland will have an acidic pH level. This grassland supports a variety of naturally occurring wildflowers and heather. The rock is Lewisian Gneiss, a metamorphic rock (that it has been altered by volcanic heat and pressure) and therefore is an extremely hard stone. It has historically been used as stone for the walls of buildings, dry stone walling and flooring.















Existing School Condition Summary

No construction drawings for the existing primary school building have been made available (only a floor plan) and we have been unable to source construction drawings for the Dualchas building or the Barra Children's Centre (nursery) building. Therefore the form of construction of those buildings, their foundations and drainage systems are currently unknown. Archive construction drawings for the existing secondary school buildings ranging in date from 1979 to 2007 were provided by CnES.

The primary school building precedes the secondary school, which was constructed in phases starting with the main block constructed around 1982. The sports block (sports hall, swimming pool and changing facilities) was added in the mid to late 1980's and a fitness suite extension was added to the sports block around 2008.

Our review of the secondary school drawings confirms the following:

- Prior to development, the site was largely greenfield rough pasture land with rock outcropping at surface, wet marshy areas and some surface water ditches running north to south below the main road.
- A surface water drainage system (open channels and culverts) was constructed on the northern side of the site to deal with overland and drainage ditch flows from the north and to allow drainage from new schools external hardstanding areas.
- New foul and surface water drainage systems were installed along the northern side of the school building and these fall to the southwest and connect into new systems that run along the southern side of the school.
- A previously existing foul sewer on the southern side of the site appears to have been diverted locally to the south along the length of the school building. A new surface water drainage pipe was also installed along the southern length of the school and it appears that the main road was widened, although no details of those works have been made available.

- The building superstructure is hot rolled steel portal frame construction, supporting cold rolled roof purlins and a profiled steel sheet roof deck. Upper level floors are timber joist construction supported by steel beams.
- The perimeter walls are indicated to be cavity wall construction with a rendered blockwork external leaf and timber stud frame inner leaf from floor level to roof level and internal walls are indicated to be a variety of masonry and timber stud construction.
- The building foundations are reinforced concrete strip foundations and substructure is masonry wall construction up to slab level.
 Steel columns appear to be supported on reinforced concrete columns from foundation to slab level.
- The ground floor is a 125mm thick reinforced concrete ground bearing slab and the top of slab level varies throughout the school to tie into the external levels. There are a number of significant underfloor ducts of varying sizes (up to 1.8m deep) that allow services distribution throughout the school as well as accommodating drainage pipework. These ducts have a reinforced concrete base slab, masonry side walls and are covered with precast concrete slab units at ground floor level.

The sports block construction is also steel portal frame construction however the perimeter walls appear to be masonry cavity wall construction at lower levels with metal sheeting on side rails at high levels. The upper level viewing gallery floor is a reinforced concrete slab with permanent metal deck shuttering supported by steel beams and columns.

The building foundations are reinforced concrete strip foundations and substructure is masonry wall construction. Steel columns appear to be supported on reinforced concrete columns from foundation to slab level.

The ground floor is a 150mm thick reinforced concrete ground bearing slab but sits lower than external levels to the north eastern side. The swimming pool and its surrounding duct walls and perimeter floor are reinforced concrete construction. The swimming pool and perimeter duct floor levels are lower than the adjacent external levels.

The steel framed fitness suite extension was constructed in 2007 and is braced steel frame construction built off perimeter RC pad and strip foundations.

External retaining walls at significant changes in levels are indicated to masonry or reinforced concrete construction depending upon height.

Upon a visit to the existing school in July, it was identified that the waterproofing system to the sports hall store area and pool has failed in multiple areas and renders these spaces unusable at times as a result. Significant additional intrusive works and associated cost would be required to remediate this.

An Asbestos Refurbishment Survey dated January 2014 identified the presence of ACM's in a "coating to metal roof sheets and fascia" and in "red mastic to metal ducting" and considered them to be Risk Priority Code 3 which requires their removal in advance of main demolition or significant refurbishment works. The location of the ACM's is shown in the report which is included within appendix 1.

External Photographs




School gable elevation from the west



Street front elevation - sports block leading up to Rear playground space primary school





Change in level between primary and sports hall



Existing MUGA to north of site



Culvert




Main entrance to library and school



View from public play space in front of the school


Internal Photographs







2
Corridor from library to classrooms



3 School science classroom



4 ICT classroom



Performance / function space



Sports hall



Sports hall timber acoustic panelling



8 Swimming pool

BLANK PAGE



Strategic Objectives and Project Brief

Strategic Objectives Articulating the Vision

Reflecting on the challenge from Daniel Burnham – "Make no little plans" – the vision for the Barra and Vatersay Community Campus is one of substantive, beneficial, long term step change that places the island and its citizens on a path to enhanced health, wellbeing and community resilience for the twenty first century. The Community Campus will embody the ambition for Barra and Vatersay.

The Community Campus will be a catalyst for this change, and components of this vision include:

Redesigned public services that reflect international best practice in how a small island community can best be supported to achieve its potential

Changes in how citizens engage with public services, recognising their own responsibilities, to self and the community

An iconic design that reflects island tradition and heritage, and acts as a destination for both islanders and visitors

A Community Campus that enables multi agency working to blur historic organisational and professional boundaries, placing the citizen at the heart of service delivery

The objectives for the Community Campus support the achievement of both medium term and long term objectives for Barra and Vatersay, that will enable the island's ambition of to be realised. Taking a long term perspective, the objective that will be the measure of success over the years ahead will be population growth and retention. This will indicate community resilience, wellbeing and standard of living.

Medium term objectives

The stepping stones on the path to this long term aspiration will be a range of medium term objectives:

- Residents enjoying quality of life, living independently for as long as possible in their own home or suitable care facility
- Public services continuing to evolve on an integrated basis, designed around the needs of citizens
- Citizens taking on more responsibility for their own health, wellbeing and educational improvement
- Increased affordable and accessible housing on the island
- Increased job opportunities and citizens who are tooled up to meet the demands of the job market
- Enabling economic regeneration and sustainability of the economy
- Promoting heritage, culture and performing arts and contributing to growth and sustainability of the Gaelic language
- Developing Barra and Vatersay as a positive tourist destination

Project objectives

The Community Campus is a pivotal initiative that will enable these medium and long term objectives to be realised. It is an early stage 'domino' that will enable future objectives to be met. The project objectives for the Community Campus, therefore, comprise:

- Increasing educational attainment on the island
- Improving health, patient safety and wellbeing
- Increasing public service responsiveness to citizen needs
- Enabling organisation cultures that encourage integrated working and citizen focused services

- Enabling services to reach parts of the citizenry who may have missed out previously
- Reducing duplication and overlap of services through integrated working
- Developing services proactively that cross organisation boundaries
- Maximising skill mix among the workforce
- Increasing job satisfaction that improves service outcomes
- Enabling a positive visitor experience year round
- Reducing operational costs to free resources for further investment
- Using the project construction phase to develop skills and job opportunities for islanders

Text adapted from Barra and Vatersay Community Campus - Concept Summary, John Deffenbaugh (2020)

The below list represents Ryder's understanding of the core objectives as expressed in the Concept Summary and discussed throughout the various engagement sessions. The strategic objectives are the overarching themes for the project, spanning all aspects of work.

Increasing educational attainment, skills and lifelong learning on the island

Improving health, safety and wellbeing of the community

Improved accessibility to services

A fully integrated approach to delivery of services

Creating an asset for the island that improves resilience and is futureproof

Enabling a positive visitor and user experience year round

Promoting heritage, culture and performing arts

mproving digital connectivity

The Vision

Redesigned public services that reflect international best practice in how a small island community can best be supported to achieve its potential

Changes in how citizens engage with public services, recognising their own responsibilities, to self and the community

An iconic design that reflects island tradition and heritage, and acts as a destination for both islanders and visitors

A Community Campus that enables multi agency working to blur historic organisational and professional boundaries, placing the citizen at the heart of service delivery



Medium term objectives

Residents enjoying quality of life, living independently for as long as possible in their own home or suitable care facility

Increased job opportunities and citizens who are tooled up to meet the demands of the job market

Public services continuing to evolve on an integrated basis, designed around

Enabling economic regeneration and sustainability of the economy

Citizens taking on more responsibility for their own health, wellbeing and educational improvement

Developing Barra and Vatersay as a positive tourist destination

Increased affordable and accessible housing on the island

Promoting heritage, culture and performing arts and contributing to growth and sustainability of the Gaelic language



Strategic objectives

Increasing educational attainment on the island

Using the project construction phase to develop skills and job opportunities for islanders

Increasing educational attainment, skills and lifelong learning on the island

Improving health, patient safety and wellbeing

Enabling services to reach parts of the citizenry who may have missed out previously

Increasing public service responsiveness to citizen needs

Maximising skill mix among the workforce

Developing services proactively that cross organisation boundaries

Enabling organisation cultures that encourage integrated working and citizen focused services

Reducing duplication and overlap of services through integrated working

Reducing operational costs to free resources for further investment

Creating an

asset for the

island that

improves

esilience and is

futureproof

Increasing job satisfaction that improves service outcomes

Enabling a positive visitor experience year round

Enabling a and user

and performing

Improving health, safety and wellbeing of the community

Improving accessibility to services

A fully integrated approach to delivery of services

positive visitor experience year round

SMART Objectives Defining Success


These strategic objectives sit as a permanent umbrella over the project, spanning every aspect of work. Each one should trigger a string of more detailed (SMART) goals that will act as measures of success that will help you achieve the strategic objectives. We are using the term **SMART** as it is a standard and recognisable acronym with plenty of guidance available to help you work towards objectives that are:

Specific
Measurable
Achievable (or Accountable)
Relevant
Timely

The key outcome is to establish objectives that are more detailed than the strategic objectives prioritising **S**pecific and **M**easurable.

Achievable, Relevant and Timely act as checks to ensure the objectives can be met, while specific and measurable help you write the objectives in the context of the project.

The adjacent umbrella diagram captures all of the strategic objectives and their accompanying SMART objectives. These form the foundation of the project and the success of the project will ultimately be measured against them. The following pages detail these at a larger scale.




Introduction Core and Shared Spaces

The adjacent diagram represents the schedule of accommodation provided separately by education / community and health services. The education and community space budget has been developed by Space Strategies in June 2019, and reviewed in July 2020, taking into account some of the assumptions made during the Community Campus feasibility study. The health and social care accommodation schedule has been developed during the original St Brendans' project hub Stage 1.

A series of sessions were undertaken to identify what are 'core' versus 'shared' spaces. Core spaces are spaces that will be used nearly exclusively by either health or education such as class bases, or clinical and treatment rooms. The shared spaces are areas of accommodation that could be shared between services or used by the wider community where appropriate.

The following pages highlight what these core and shared spaces are and some of the key design features they should include.




Core Education Spaces Defining Core Spaces

The core education spaces can be defined as those that will be used exclusively by the school. The education staff were asked to identify these in a survey. These areas were then discussed during the workshop and identified in the spatial diagrams below.

Subsequent sessions reviewed these spaces on their functionality, look and feel, and adjacency to other spaces. The key points and images discussed at the sessions are outlined in the following pages. Full details of the sessions can be found in the appendices.

EDUCATION CORE SPACES














Core Health and Social Care Spaces Defining Core Spaces


The core health spaces can be defined as those that will be used exclusively by the health service. The health and social care staff were asked to identify these in a survey. These areas were then discussed during the workshop and identified in the spatial diagrams below.

Subsequent sessions reviewed these spaces on their functionality, look and feel, and adjacency to other spaces. The key points and images discussed at the sessions are outlined in the following pages. Full details of the sessions can be found in the appendices.

HEALTHCARE CORE SPACES



SOCIAL CARE CORE SPACES
















Shared Spaces Defining Shared Spaces

The shared spaces can be defined by two categories: those that can be shared between multiple organisation's services and those that can be shared with the wider community. Key project stakeholders were asked to identify these in a survey, results shown below (these are included at a larger scale in the appendices).



	Accessible to the community at all times	Accessible to the community only out of core hours
Community cafe and service kitchen	7	1
Staff / visitors WCs	7	0
Healthcare reception and waiting	6	0
School Reception and waiting	5	2
Meeting room	4	4
Games hall and changing village	4	3
Work hub	4	2
Drama / dance / fitness / assembly	4	2
Learning flexible dining	4	1
Swimming pool and wet changing	3	4
Fitness suite	3	4
STEM teaching and support spaces	3	2
Learning resource centre (LRC)	3	2
LRC quiet rooms and Video Conferencing cubicles	2	5
Music studio and practice room	2	5
Healthcare interview / family room	2	4
Languages and Humanities teaching and support spaces	2	3
Art studio	1	6
School kitchen	1	5
LRC flexible spaces	1	4
STEM craft workshop	0	5

These were then discussed in greater detail during the sessions and are identified in the spatial diagrams in the adjacent space.

The subsequent sessions reviewed these spaces on their functionality, look and feel, and adjacency to other spaces. The key points and images discussed at the sessions are outlined in the following pages. Full details of the sessions can be found in the appendices.

Governance

The need to decide on a governance structure that allows each service to manage its own spaces, and communicate it to stakeholders, emerged strongly from the workshop. This is part of the challenge for some services not wishing to come into the building, but is also of importance to all parties involved in the project. This is key to understanding how shared spaces could work and how they will be managed.

IT and technology

An agreement needs to be reached on whether IT infrastructure can be shared between services. This needs careful planning to take into account 24/7 resilience for the NHS IT infrastructure.

Integrated approach to catering

A combined approach to catering provision was suggested by NHS attendees to the workshop. Others (including social care representatives) agreed this could be an excellent approach to provide a service equal to other hospitals and social care providers. If a commercial kitchen could align with NHS requirements, this proposed St Brendans' project with its small number of beds would not have justified a new fully functioning commercial kitchen designed to NHS standards. The original design therefore provided for frozen meals for patients and a reheat kitchen only.


Sports and performing arts provision

A strong debate emerged around sports and performing arts provision, with a desire from education stakeholders for these to be provided in separate spaces. There are concerns that provision will not be sufficient to support the island's needs.

Shared entrance and reception

It is essential that a shared reception space affords privacy and a sense of anonymity to visitors. There are plenty of suggestions as to how this can be achieved, such as having a fast 'triage' service from a central reception and non specific / flexible room types so that people can continue their journey through the building without the purpose of their visit being obvious. Good wayfinding to the rest of the building is essential.

SHARED SPACES




Community at the Heart

Community is at the heart of Barra and should therefore be at the heart of the new campus.

The welcome area should not just be for health, education or social care – it is for a shared purpose and people should be able to come and socialise with each other, feeling welcomed and feeling they belong. It should offer access to a series of spaces available for all the users of the building.

Like the idea of shared spaces being central and together, like a spider web coming out from the middle. A network of connections which moves away from the linear approach the school has at the moment.



Staff to have access to community spaces, flexible working spaces, staff rest areas.


The learning resource centre should be located centrally. At the moment both the younger children from the nursery and the Children's Centre and the primary school pupils are hardly ever able to visiting the library as there are major capacity issues and they feel they are entering a space which is not for them. This should really be a space that allows public access and everyone can visit.

If these community spaces are all under one roof, it would be really positive for parents being able to drop their children off for a club and stay under the same roof to do other things (these could be organised activities, using the café or the library to do personal work). Providing quiet spaces with WiFi in the library or in the community café could allow parents to catch up on work or have meetings while waiting for a child.


Art and music areas are really important for community use (art classes for adults are delivered) and should be located in an area easy to access from the main central area of the building.


Wayfinding is key, people accessing a specific service should be able to locate it easily.


Council services should be located adjacent to one another, to allow easy access from users without moving around the campus unnecessarily.



Base = Staff and parents (34)








BLANK PAGE



Early Concept Design

Concept DiagramsReduce Scale and Connect Spaces




Proposed Site Plan



Concept Layout Education and Community



Concept Layout Healthcare, Police and Housing with Extra Care









Mass and Materiality

Concept External Views







Architectural Precedents

Mass and Materiality

















Learning Landscape and Community Spaces





















Health and Social Care Spaces

















Appendix 2

Barra and Vatersay Community Campus 3369:01

Ryder

Schedule of Accommodation Revision P8

		(NET)	
Department	Room name		Notes
Acute Healthcare			
Ambulatory Care	Consult /Exam Room	16.50	
Ambulatory Care	Consult /Exam Room	17.20	Room width increased to accommodate 4x4m required for visiting optician
Ambulatory Care	Rehab / MDT Room	25.00	
Ambulatory Care	Treatment Room	19.00	
Ambulatory Care total		77.70	
Clinical Support	Body Store and Handling	19.00	
Clinical Support	Body Viewing Accessible WC	4.00	
Clinical Support	Body Viewing Room	16.00	
Clinical Support	Clean Utility	14.00	
Clinical Support	Dirty Utility	9.00	
Clinical Support	Dirty Utility	6.00	
Clinical Support	POTC Lab	16.00	
Clinical Support total		84.00	
Disposal	Disposal Hold	11.00	
Disposal total	Disposai i loid	11.00	
Disposai totai		11.00	
ED Department	Accessible WC	4.00	
ED Department	Ambulance Staff Office		Ambulance office space incorporated into hospital office space on Option 1D
ED Department	Duty Room	20.00	
ED Department	Infection Control Store		Not included in GIFA as part of external outbuilding (8sgm)
ED Department	Resuscitation Room	60.00	
ED Department	Staff Rest	13.00	
ED Department	Store	10.00	
ED Department	Store (Controlled Drugs)	4.00	
ED Department	Store (Major Accident)	4.00	
ED Department	ED Adult Waiting	18.00	
ED Department	ED Child Waiting	7.00	
ED Department	ED Reception	9.00	
ED Department	Store	2.00	
ED Department Total		151.00	
			lusa
Inpatients	Assisted Shower En-Suite		HFS repeatable rooms layouts used
Inpatients	Assisted Shower En-Suite		HFS repeatable rooms layouts used
Inpatients	Assisted Shower En-Suite		HFS repeatable rooms layouts used
Inpatients	Assisted Shower En-Suite		HFS repeatable rooms layouts used
Inpatients	Enhanced Single Bedroom	19.00	
Inpatients	Medical Records	3.80	
Inpatients	Multi Purpose Single Bedroom	19.00	

_	-	(NEI)	
Department	Room name		Notes
Inpatients	Office	11.00	
Inpatients	Pantry	7.00	
Inpatients	Place of Safety Bedroom	19.00	
Inpatients	Single Bedroom	19.00	
Inpatients total		119.00	
			Addtional store provided on St Brendans as building on two storey. Omitted on
Non Clinical Support	Cleaners' Store		Option 1D.
Non Clinical Support	Cleaners' Store	11.00	
Non Clinical Support	Clear Linen Store	4.00	
Non Clinical Support	Disposal Hold	6.00	
Non Clinical Support	Estates Workshop	10.00	
Non Clinical Support	General Equipment Store	18.00	
Non Clinical Support	Interview / Family Room	13.00	
Non Clinical Support	Kitchen	14.00	
Non Clinical Support	Kitchen Store	6.50	
Non Clinical Support	Laundry	15.00	
Non Clinical Support	Office-8 Person	31.00	
Non Clinical Support	Staff Rest & Beverage	12.50	
Non Clinical Support	Staff WC	3.00	
Non Clinical Support	Staff WC	4.00	
Non Clinical Support	Unisex Changing	20.50	
Non Clinical Support	Training Room		Refer to Education and Community section
Non Clinical Support total		168.50	
		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Non Acute Healthcare			
Dental	Compressor Room	5.00	
Dental	Decontamination Room	14.00	
Dental	Dental Lab	12.00	
Dental	Dental Store	8.00	
Dental	Dental Treatment Room	19.00	
Dental total	Dona Houman Hoom	58.00	
General Practice	Accessible WC	4.00	
General Practice	Consult /Exam Room	16.00	
General Practice	Consult /Exam Room	16.00	
General Practice	Consult /Exam Room	16.00	
General Practice	Consult /Exam Room	16.00	
General Practice	Dirty Ulility	8.00	
General Practice	Disposal Hold	5.00	
General Practice	GP 1 Person Office	10.00	
General Practice	GP Store	6.00	
General Practice		20.00	
General Practice General Practice	Pharmacy Stora (Canaumables)		
	Store (Consumables)	11.00	
General Practice	Store (Records&Invoice)	8.00	
General Practice total		136.00	

_	-	(NEI)	
Department	Room name		Notes
N. O'' : 10			
Non Clinical Support	Cleaners' Store	8.00	
Non Clinical Support	Store		
Non Clinical Support total		8.00	
0	1 Cincilation		
Communal Entrance Areas and Entrance / Waiting	Accessible WC	4.00	
		4.00	Introduced on Option 1D to unner ground. Cingle recention new prepaged
Entrance / Waiting	Reception		Introduced on Option 1D to upper ground. Single reception now proposed.
E . (187 %)	AA7 30		Waiting areas splitted between upper and lower ground floors (acute waiting and nor
Entrance / Waiting	Waiting		acute waiting areas) on Option 1D. Single waiting area now required.
Entrance / Waiting	Combined Healthcare Reception / Office	21.50	
Entrance / Waiting total		68.50	
0' 1"		10.00	
Circulation	ED Lobby	13.00	
Circulation	Main Entrance Lobby	8.00	
Circulation	Upper Ground Lobby		Required on option 1D for split level. Removed as now building on single level
Circulation	Circulation	399.00	
Circulation total		420.00	
Disast	0.11.1.1	04.00	
Plant	Cold Water Storage	21.00	
Plant	Hot Water Storage / Plant		Area increased as healtcare building now separate building
Plant	Main LV Switchgear	19.00	
Plant	Main Server Room	13.00	Previously IT Node room, increased as heraltcare now separate building
Plant	IT Node Room		Not required as distances covered by Main IT Server room, Rybka to confirm
Plant	Resus UPS / IPS	10.00	
Plant	Sprinkler Cupboard		Generic M&E Service Cupboards incorporated on plans, exact requirements to be
Plant	Electrical Cupboard		confirmed by Rybka (within overall plant areas)
Plant	Mech Riser	3.00	
Plant total		92.00	TBC once Rybka design complete
		115.00	
Internal partitions total		115.30	
	Healthcare GIFA	1509.00	
	neatticate GIFA	1509.00	
Housing with Extra Care			
Flat	Flat 01	54.00	
Flat	Flat 02	54.00	
Flat	Flat 03	54.00	
Flat	Flat 04	54.00	
Flat	Flat 05	54.00	
Flat	Flat 06	54.00	
Flat	Flat 07	54.00	
Flat	Flat 08	54.00	
Flat	Flat 09	54.00	
Flat	Flat 10	54.00	
	rial 10		
Flat total		540.00	
-			

		(NEI)	
Department	Room name		Notes
Communal Space	Communal Living	48.00	
Communal Space	Quiet Room	8.00	
Communal Space total		56.00	
Support	Accessible WC	6.00	
Support	Accessible WC	6.00	
			Assisted Bath replaced with Staff Room. Change requested by Mairi Campbell on
Support	Staff Room	17.00	12/05/22
Support	Cleaners' Room	5.00	
Support	General Store	16.00	Reduced area, change requested by Mairi Campbell on 12/05/22
Support	Hoist Bay	4.00	
Support	Laundry	7.00	
Support	Office	15.00	Increased area, change requested by Mairi Campbell on 12/05/22
			Sluice replaced with Office / Meeting. Change requested by Mairi Campbell on
Support	Office / Meeting	9.00	12/05/22
Support	Staff Lockers		
Support	Dirty Utility Room	6.00	
Support total	Birty Othity Floorii	91.00	
Cupport total		31.00	
Circulation	Entrance Lobby	8.00	
Circulation	Entrance Lobby Entrance / Reception	9.00	
Circulation	Circulation	174.00	
Circulation total	Orculation	191.00	
Circulation total		191.00	
Plant	Switch Room	9.00	Area increased as HWEC now separate from Health
Plant	IT Node Room		Area increased as HWEC now separate from Health
Plant		2.00	Area increased as rivide now separate from realin
	Sprinkler Cupboard	2.00	Enclosed from OIFA in a dament of the fallow Defends are several and from OIFA
Plant	Cold Water Storage	10.00	Excluded from GIFA, in external outbuilding. Refer to areas excluded from GIFA.
Plant total		19.00	
		E4 00	
Internal partitions total		51.00	
	Harrison with Fator Come OFA	040.00	
	Housing with Extra Care GIFA	948.00	
Dalias Castland			
Police Scotland	Call	0.00	
Custody	Cell	8.00	
Custody	Charge / Search	6.00	
Custody	DNA / Breathalyser Area	3.00	
Staff and Office Spaces	Tea Prep	4.00	
Staff and Office Spaces	Staff WC	6.00	Tea prep and staff wc requested during police scotland review meeting on 16/03/21.
Staff and Office Spaces	Staff Changing / Shower	8.00	
Staff and Office Spaces	Police Office	21.00	
Custody and staff total		56.00	
Circulation	Circulation	20.00	Circulation increased as now fully separate from Community and Education
Girculation	Circulation	∠0.00	On Culation increased as now fully separate from Confinding and Education
Plant	Refer to healthcare plant accommodation	0.00	Healthcare plant areas used as part of the same building
	. Islan to Househourd plant addorning	0.00	Programme Francisco de partir of the balloning

5		(NEI)	
Department	Room name		Notes
nternal partitions total		8.00	
	D. F. O. II. 10154	04.00	
	Police Scotland GIFA	84.00	
Education and Community			
Early Learning (0-5 Years)			
_earning and Play	Base 1 (Gaelic Immersion)	46.00	
_earning and Play	Base 2 (English Medium)	37.00	
Learning and Play	Base 3 (0-2 Years)	34.00	
_earning and Play	Retreat	9.00	
_earning and Play	Wall Storage	9.00	Storage walls, fitments and sinks (20% of clear floor area) = 18.4sqm total
earning and Play	Wall Storage	10.00	
_earning and Play	Wall Storage	5.00	
Support	Admin	9.00	Added in Option 1D, area taken from Administration
Support	Accessible Change		Addition to Option 1D SoA. Confirmed by CnES on 29 April 2022
Support	Cloakroom	13.00	
Support	Learner's WC	7.00	Subdivided into two WC areas in Option 1D, minimum requirements from Building
Support	Learner's WC		Regs used
Support	Nappy Change	7.00	
Early Learning total	117 3	201.00	
. ,			
Primary Learning			
Core Teaching	Breakout	13.00	Single breakout space on option 1D, now subdivided on two storeys
Core Teaching	Breakout	12.00	
Core Teaching	Primary Class Base	46.00	
Core Teaching	Primary Class Base	56.00	
Core Teaching	Primary Class Base	57.00	
Core Teaching	Primary Class Base	45.00	
Core Teaching	Primary Class Base	57.00	
Core Teaching	Primary Class Base	46.00	
Core Teaching	Retreat	9.00	
Core Teaching	Retreat	9.00	
Support	Accessible Change		Addition to Oprion 1D SoA. Confirmed by CnES on 29 April 2022
Support	Admin		Added in Option 1D, area taken from Administration
Support	Cloakroom	26.00	
Support	Cloakroom	26.00	
Support	Teaching Resource Store	10.00	
Support	Teaching Resource Store	8.00	
Primary Learning total		437.00	
		107.00	
Flexible Dining Zones			
Elexible Dining Zones	Play Associated Store	6.00	
Flexible Dining Zones	Play Zone: Flexible Dining Area 1	61.00	
Flexible Dining Zones	Learning Cafe: Flexible Dining Area 2	24.00	Subdivided between ground and lower ground levels. Feature stair not included.
Flexible Dining Zones	Learning Cafe: Flexible Dining Area 2	87.00	


(NET)					
Department	Room name		Notes		
			Separate Store (6sqm) and Dining Furniture Store 10sqm) in Option 1D now		
Flexible Dining Zones	Store & Dining Store Combined		combined		
Flexible Dining Zones total		192.00			
Secondary Teaching					
Expressive Arts and Performance	Art Flexibility Storage	15.00	Art flexibility and art studio storage spaces combined in single store on Option 1D		
Expressive Arts and Performance	Art Studio	68.00			
Expressive Arts and Performance	Expressive Arts Resource Store	3.00			
Expressive Arts and Performance	Music Practice Room	10.00			
Expressive Arts and Performance	Music Studio	70.00			
Health and Wellbeing	Secodary Retreat	18.00			
Languages and Humanities	6-8P Classroom	29.00			
Languages and Humanities	8-12 P Classroom	27.00			
Languages and Humanities	8-12 P Classroom	27.00			
Languages and Humanities	Breakout	18.00			
Languages and Humanities	Flexible Classroom	55.00			
Languages and Humanities	Teaching Resource Storage	5.00	Single store in Option 1D subdivided into two Teaching Resouce Storage areas.		
Languages and Humanities	Teaching Resource Storage	5.00			
STEM	Flexible Classroom 1	36.00			
STEM	Flexible Classroom 2	45.00			
STEM	Machine Room	18.00			
STEM	Multi Skills Craft Workshop	81.00			
STEM	Science Plaza	78.00			
STEM	Science Prep	22.00			
STEM	STEM Breakout	26.00			
STEM	STEM Storage Combined	11.00	Teaching Resource Storage and Additional STEM Storage combined		
STEM	Teaching Resource Storage	4.00			
STEM	Workshop Storage / Prep	18.00			
			Area subdivided to accommodate separate admin spaces for early years, primary		
The Big Welcome	Administration	24.00	and community.		
			Room requested during stakeholder engagement session on 24-25 February 2021.		
The Big Welcome	DHT Office	7.00	Area taken from Work Hub.		
The Big Welcome	First Aid	10.00			
The Big Welcome	HT Office	14.00			
The Big Welcome	SQA Store	8.00			
			Reception and Waiting (45sqm total) labelled as two distinct areas on Option 1D.		
The Big Welcome	Waiting	22.00	Refer to Main Reception under community.		
Secondary Teaching total	-	774.00			
Sport and Performance					
Sports and Performance	Fitness Suite	90.00			
Sports and Performance	3 Court Sports Hall		Retractable seating area incorporated on option 1D, now scheduled separately		
Sports and Performance	Games Hall Storage	53.00	Games Hall Storage and Mat Store combined into single one		
Sports and Performance	Lockers (20no.)		Incorporated within Dry Changing area		
Sports and Performance	Performance Store	9.00			
Sports and Performance	Retractable Seating	22.00	Retractable seating area incorporated on option 1D, now scheduled separately		
Sports and Performance	Sports Area Lockers (20no.)		Incorporated within Dry Changing area		

Daniel and a second	In	(NEI)	N-1
Department Tribut Objective Characteristics	Room name		Notes
Toilets, Changing and Ancillary	Acc WC / Shower		Previously included in Dry Changing area, now scheduled separately
Toilets, Changing and Ancillary	Dry Changing	27.00	Changing Village for 30 subdivided into two Dry Changing Rooms on Option 1D.
T 11 . Ol	D 01 '	07.00	Minimum Sports Scotland requrements used. Toilet and accessible shower areas
Toilets, Changing and Ancillary	Dry Changing		previously included now scheduled separately.
Toilets, Changing and Ancillary	WC		Previously included in Dry Changing area, now scheduled separately
Toilets, Changing and Ancillary	WC		Previously included in Dry Changing area, now scheduled separately
Sports and Performance total		725.00	
Swimming Facilities			
Entrance / Reception	Reception / Office		Required for separate sports facilities on option 1D, now cmbined with community reception. First aid room area increased to incorporate office space
Entrance / Neception	ricooption/ office		Required for separate sports facilities on option 1D, area taken from Community
			Cafe, Community Cafe Service pod and Community Kitchen. Area given back to
Entrance / Reception	Service Pod		rooms.
Littratice / Neception	Service rod		Required for separate sports facilities on option 1D, now incorporated in overall toile
Entropes / Deportion	Staff WC		provision.
Entrance / Reception	Stall WC		Required for separate sports facilities on option 1D, now incorporated in overall toile
Entropes / Descrition	\ (ioitava\\\)		provision.
Entrance / Reception	Visitors WC		
Support	Chemical Store	0.00	Included in Pool Plant area
Support	Cleaner's store	6.00	
Support	First Aid / office		Combined with office and overall area reduced
Support	Swimming Pool Plant		Includes area for Chemical Store
Support	Swimming Pool Storage	22.00	
Swimming Pool	Sauna	5.00	
Swimming Pool	Swimming Pool Hall	316.00	
Toilets, Changing and Ancillary	Acc WC / Shower	7.00	
Toilets, Changing and Ancillary	WC		Previously included in Wet Changing area, now scheduled separately
Toilets, Changing and Ancillary	WC	2.00	Previously included in Wet Changing area, now scheduled separately
Toilets, Changing and Ancillary	Wet Changing	76.00	
Swimming Facilities total		529.00	
Shared Spaces			
Work Hub	Work Hub	85.00	Area reduced toaccommodate separate DHT office
The Big Welcome	4P Meeting Room	10.00	·
			Area subdivided to accommodate separate admin spaces for early years, primary
The Big Welcome	Administration	21.00	and community.
			General Reception and Secondary Waiting (45sgm total) labelled as two distinct
The Big Welcome	Reception	15.00	areas on Option 1D.
Front of House / Life Long Learning	Flexible Space / Training Room	41.00	·
Front of House / Life Long Learning	High Density Book Storage Area		Incorporated in Learning Resource Centre area on Option 1D
Front of House / Life Long Learning	Learning Resource Centre	117 00	Includes Book Storage area
Front of House / Life Long Learning	Librarian Room		Including public printer point
Front of House / Life Long Learning	Quiet Room	5.00	
Front of House / Life Long Learning	Quiet Room	5.00	
	Quiet Room Quiet Room	5.00	
Front of House / Life Long Learning			
Front of House / Life Long Learning	VC Booth	3.00	
Front of House / Life Long Learning	VC Booth	3.00	

		(NEI)	
Department	Room name		Notes
Front of House / Life Long Learning	VC Booth	3.00	
Front of House / Life Long Learning	VC Booth	4.00	Area taken from Secondary Waiting
Community Cafe	Community Cafe	81.00	
Community Cafe	Service Pod	11.00	
Community Cafe	Skills and Enterprise Kitchen	27.00	
Community Cafe	Store	5.00	
Barra Children Centre	Barra Children Centre	91.00	Note: Total GIFA for BCC agreed to be 116sqm
Barra Children Centre	BCC Office	9.00	-
Barra Children Centre	Buggy Store	4.00	
Barra Children Centre	Circulation	16.00	
Shared Spaces total		573.00	
Infrastructure			
Catering	Cleaner's Store	2.00	
Catering	Cold Store	3.00	
Catering	Dry Goods	2.00	
	General Store	3.00	
Catering			
Catering	Kitchen	45.00	
Catering	Kitchen Changing	7.00	
Catering	Kitchen Office	7.00	
Catering	Kitchen Staff Acc WC	5.00	
Support	Cleaner's Store	2.00	
Support	FM Store	9.00	
Support	Goods Delivery Bay	5.00	
Support	Laundry	7.00	
Support	Learner Lockers		50 Lockers to be provided. Area incorporated within Circulation
Toilets, Changing and Ancillary	Changing Place	12.00	Area from Changing Places toilets guidance used
Toilets, Changing and Ancillary	Staff Showers and Changing (2no. x 6sqm)		Scheduled separately below
Toilets, Changing and Ancillary	Staff Change	6.00	
Toilets, Changing and Ancillary	Staff Change	6.00	
Toilets, Changing and Ancillary	Secondary Learner Toilets (2 no. x 4 cubicles)		Toilets divided between male and female on Option 1D and scheduled separately
Toilets, Changing and Ancillary	Pupil WC	8.00	
Foilets, Changing and Ancillary	Pupil WC	8.00	
Toilets, Changing and Ancillary	Pupil WC	8.00	
Toilets, Changing and Ancillary	Pupil WC	8.00	
Toilets, Changing and Ancillary	Primary Learner Toilets (2 no. x 4 cubicles)		Scheduled separately below. Sink area excluded from toilets and incorporated into
Toilets, Changing and Ancillary	Pupil WC	11.00	cloackroom. Requested by School Staff during stakeholder engagement workshop
Toilets, Changing and Ancillary	Pupil WC	11.00	on 19/04/22
Foilets, Changing and Ancillary	Accessible Toilets (2 no.)		Scheduled separately below.
Toilets, Changing and Ancillary	Acc WC	5.00	
Foilets, Changing and Ancillary	Acc WC	5.00	
Toilets, Changing and Ancillary	Acc WC	6.00	Additional Acc WC to first floor
Toilets, Changing and Ancillary	Staff and Visitors Toilets (4no. x 4.5sqm)		
Toilets, Changing and Ancillary	Acc WC	4.00	Standard accessible WC used, building regs compliant
Toilets, Changing and Ancillary	Acc WC		Standard accessible WC used, building regs compliant
Toilets, Changing and Ancillary	Acc WC	6.00	
Toilets, Changing and Ancillary	Acc WC	6.00	


		(NEI)	
Department	Room name		Notes
Infrastructure total		211.00	
Community Entrance	Lobby	6.00	
Secondary Entrance	Lobby	8.00	
Primary Entrance	Lobby	5.00	
Early learning Entrance	Lobby	10.00	
Circulation	Circulation	741.00	
Circulation total		770.00	
Plant			
Plant	Hot Water Plant	21.00	Combined into main Heating and Hot Water Plant Room
Plant	Heating Plant		
Plant	Main Server Room	14.00	TBC by Rybka
Plant	IT Node Room		TBC by Rybka
Plant	IT Node Room		† ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' ' '
Plant	Main LV Switchgear	10.00	TBC by Rybka
Plant	Electrical Cupboard		Generic M&E Service Cupboards incorporated on plans, exact requirements to be
Plant	Electrical Cupboard		confirmed by Rybka
Plant	Electrical Cupboard	2.00	
Plant	Electrical Cupboard	1.00	4
Plant	Riser	2.00	
Plant	Riser	2.00	4
Plant	Riser	3.00	
Plant	Riser	3.00	,
Plant total		66.00	TBC once Rybka design complete
Internal partitions total		290.00	
	Education and Community GIFA	4768.00	
	Education and Community Gir A	4700.00	
	TOTAL GIFA	7309.00	
Excluded from GIFA			
Education and Community	Cold Water Storage	30.00	Previously within Energy Centre, now within first floor roofspace
Education and Community	Sprinkler tank	20.00	Additional requirement as buildings are now on separate sites. Located within
Education and Community	Pump House		outbuilding.
Education and Community	Roof AHU Plant		Area TBC by Rybka, current allowance 132sqm located within roofspace
Education and Community	Access Stair to roof	35.00	Access to Plant and pitch roof gutters, located within roofspace
Housing with Extra Care	Cold Water Storage	4.00	Additional requirement as buildings are now separate, located within outbuilding
General Plant	Oold Water Storage		· · · · · · · · · · · · · · · · · · ·
	Main LV Switchgear		Not required, included in GIFA for each separate building
Healthcare	9	25.00	1 0
	Main LV Switchgear	25.00 35.00	
Healthcare	Main LV Switchgear Pump House	35.00	
Healthcare Healthcare	Main LV Switchgear Pump House Sprinkler tank Oil Storage Tank	35.00 8.00	To serve all campus on Option 1D SoA. Now serving Healthcare only. Located
Healthcare Healthcare Healthcare	Main LV Switchgear Pump House Sprinkler tank	35.00 8.00	To serve all campus on Option 1D SoA. Now serving Healthcare only. Located within outbuilding.
Healthcare Healthcare Healthcare Healthcare Healthcare Healthcare Healthcare	Main LV Switchgear Pump House Sprinkler tank Oil Storage Tank Stand By Generator	35.00 8.00 8.00	To serve all campus on Option 1D SoA. Now serving Healthcare only. Located

Department	Room name		Notes
Plant total		235.00	
Acute Healthcare Storage	Infection Control Store	9.00	
Acute Healthcare Storage	Medical Gas Manifold	10.00	
Acute Healthcare Storage	Bottle Storage	8.00	
Education Storage	External Store	11.00	
Storage total		38.00	
Education and Community Refuse	Bin Store	45.00	Combined into single Education and Community Bin Store area
Education and Community Refuse	Bin Store		
Health and Social Care Refuse	Bin Store	25.00	Combined into single HWEC and Healthcare Bin Store area
Health and Social Care Refuse	Bin Store		
Sport Facilities Refuse	Bin Store		Included within single Education and Community Bin Store area
Refuse total		70.00	
	Total Excluded fom GIFA	343.00	



Ryder Architecture has co-ordinated relevant information received from third parties, but

The controlled version of this drawing should be viewed in DWF or PDF format not DWG




1 GA Plans - Lower Ground and Ground Floor Plan
1:200

The use of this data by the recipient acts as an agreement of the following statements. Do not use this data if you do not agree with any of the following statements:-

Ryder Architecture has co-ordinated relevant information received from third parties, but are not responsible for the content of the information received from others. The controlled version of this drawing should be viewed in DWF or PDF format not DWG or other formats. All prints of this drawing must be made in full colour.

Where this drawing has been based upon Ordnance Survey data, it has been reproduced under the terms of Ryder Licence No. 100000144. Reproduction of this drawing in whole or in part is prohibited without the prior permission of Ordnance Survey. Do not scale the drawing. Use figured dimensions in all cases. Check all dimensions on site. Report any discrepancies in writing to Ryder before proceeding.





Health and Social Care

Acute Heathcare

Emengency Department

Non Acute Healthcare Social Care

Education and Community

Education - Early Learning

Education - Primary Learning Education - Secondary and Admin

Community and Shared Spaces Barra Children Centre

Work Hub

Sport Facilities

Support

Sport and Performance Swimming Facilities

Police Scotland Facilities

Police Office and Custody

Internal Plant

Rev	Description	Drawn	Checked	Date
P1	First Issue	ZIV	CMA	15/04/22
P2	Layouts amended to incorporate comments from Users Workshops	GRI	CMA	16/05/22

Preliminary


Hub North Scotland Ltd

Barra and Vatersay Community Campus Barra, Western Isles, Scotland

Concept Ground Floor Plan - Education and Community

Drawing Number						
Project ID	Originator	Zone	Level	Type	Role	Number
BVCC -	RYD -	ED -	00 -	DR -	Α -	1401
Project Number		Scale at	A 1	Status		Revision
3369-01		1:200)	S3		P2

Ryder




1 GA Plans - First Floor Plan

The use of this data by the recipient acts as an agreement of the following statements. Do not use this data if you do not agree with any of the following statements:-

Ryder Architecture has co-ordinated relevant information received from third parties, but are not responsible for the content of the information received from others.

The controlled version of this drawing should be viewed in DWF or PDF format not DWG or other formats. All prints of this drawing must be made in full colour.

Where this drawing has been based upon Ordnance Survey data, it has been reproduced under the terms of Ryder Licence No. 100000144. Reproduction of this drawing in whole or in part is prohibited without the prior permission of Ordnance Survey. Do not scale the drawing. Use figured dimensions in all cases. Check all dimensions on site. Report any discrepancies in writing to Ryder before proceeding.



Health and Social Care

Acute Heathcare

Emengency Department

Non Acute Healthcare Social Care

Education and Community

Education - Early Learning

Education - Primary Learning

Education - Secondary and Admin

Community and Shared Spaces

Barra Children Centre

Work Hub Support

Sport Facilities

Sport and Performance Swimming Facilities

Police Scotland Facilities

Police Office and Custody

Internal Plant

P2 Layouts amended to incorporate comments from Users Workshops
P1 First Issue CMA 15/04/22 Rev Description

Suitability Preliminary

Hub North Scotland Ltd

Barra and Vatersay Community Campus

Barra, Western Isles, Scotland


Drawing
Concept First Floor Plan - Education and Community

Drawing Number	er					
Project ID	Originator	Zone	Level	Type	Role	Number
BVCC	- RYD	- ED -	01 -	DR -	Α -	1402
Project Numbe	r	Scale at	A1	Status		Revision
3369-01		1:20	С	S3		P2

info@ryderarchitecture.com www.ryderarchitecture.com







The use of this data by the recipient acts as an agreement of the following statements. Do not use this data if you do not agree with any of the following statements:-

Ryder Architecture has co-ordinated relevant information received from third parties, but are not responsible for the content of the information received from others.

The controlled version of this drawing should be viewed in DWF or PDF format not DWG or other formats. All prints of this drawing must be made in full colour.



GRI

Drawn Checked Date

16/05/22

Concept First Floor Plan (Plant) -

BVCC -RYD-HC-01 -DR -A -1402 Revision

Ryder

P1







The use of this data by the recipient acts as an agreement of the following statements. Do not use this data if you do not agree with any of the following statements:-

Ryder Architecture has co-ordinated relevant information received from third parties, but are not responsible for the content of the information received from others.


The controlled version of this drawing should be viewed in DWF or PDF format not DWG or other formats. All prints of this drawing must be made in full colour.

Where this drawing has been based upon Ordnance Survey data, it has been reproduced under the terms of Ryder Licence No. 100000144. Reproduction of this drawing in whole or in part is prohibited without the prior permission of Ordnance Survey.

Do not scale the drawing. Use figured dimensions in all cases. Check all dimensions on site. Report any discrepancies in writing to Ryder before proceeding.

Scale Bar (m)





Rev	Description	Drawn	Checked	Date
P1	First Issue	ΖIV	CMA	28/03/22
P2	Plant spaces updated to reflect Rybka's comments	ZIV	CMA	21/04/22
P3	Layouts amended to incorporate comments from Users Workshops	ZIV	GRI	16/05/22

Preliminary

Hub North Scotland Ltd

Barra and Vatersay Community Campus Barra, Western Isles, Scotland

Concept Ground Floor Plan - HWEC

Drawing Nu	mher						
Project ID	Origin.	Zone	Level	Туре	Role	Numbe	21
BVCC	-RYD-	EC -	- 00 -	DR	- A	-140	1
Project Nun	nber	Scale	at A3	Status	;	Revision	5
3369:01		1:2	200	S3		РЗ	

COMHAIRLE NAN EILEAN SIAR / NHS WESTERN ISLES BARRA AND VATERSAY COMMUNITY CAMPUS SCHEDULE OF COMMUNITY ENGAGAMENT ACTIVITY

(to end May 2022)

Date	Description	Link/Attachment	
8 May 2019	CnES Decision to consider options re collaboration (Public Domain)	P&R Committee Report 8 May 2019 and Appendix to Report	
30 May 2019	Feasibility Study Engagement Meeting Castlebay	Castlebay_Integrate d_Community_Study	
5 June 2019	CnES News Release	Feasibility Of Integrated Service Delivery Model (cne- siar.gov.uk)	
30 July 2019	Stakeholder Engagement, Consultation and Project Promotion; Drop-In Session	July 2019 Boards_FINAL.pdf	
9 September 2019	CnES News Release	Comhairle Welcomes Funding Announced for Castlebay Project (cne-siar.gov.uk)	
17 September 2019	Feasibility Study - Advisory Group Meeting	CnES Press Release 17 September 2019	
18 September 2019	Feasibility Study - Public Drop-In Session	Feasibility Study - Appendix 5 Outcomes of Public Consultation	
5 November 2019	Report to Comhairle nan Eilean Siar (Public Domain)	Meeting of Comhairle nan Eilean Siar 5 November 2019	
4 March 2020	Progress Update to CnES Policy and Resources Committee (Public Domain)	Update Report to CnES Policy & Resources Committee 4 March 2020	
6 March 2020	Meeting with Community Councils (Bernard Chisholm, Director of ES&SC)	BCL11150 Ghu Bharraidh Readers re	
6 May 2020	Progress Update to CnES Policy and Resources Committee (Public Domain)	Update Report to Comhairle nan Eilean Siar 6 May 2020	

Date	Description	Link/Attachment
18 June 2020	Concept Design Engagement Workshops	
24 June 2020	Progress Update to Comhairle nan Eilean Siar	Barra and Vatersay Community Campus
4 September 2020	Sports Facilities Working Group	
24 September 2020	Planning PAN Application	Application Details
30 September 2020	Progress Update to CnES Policy and Resources Committee (Public Domain)	Update Report to CnES Policy & Resources Committee 30 September 2020
30 September 2020	Issue of Frequently-Asked-Questions	FAQs (September 2020)
11 November 2020	Social Value and Community Benefit Working Group	
2 December 2020	CnES News Release	Barra and Vatersay Community Campus Online Public Exhibition (cne- siar.gov.uk)
9 December 2020	Social Value and Community Benefit Working Group	
13 January 2021	Social Value and Community Benefit Working Group	
27 January 2021	Project Update to Barra and Vatersay Economic Recovery Forum	
9 February 2021	Project Update to Barra and Vatersay Economic Recovery Forum	
10 February 2021	Social Value and Community Benefit Working Group	
23 February 2021	Project Update to Barra and Vatersay Economic Recovery Forum	
24-25 February 2021	User Engagement Workshops	
4 March 2021	Sports Facilities Working Group	
9 March 2021	Project Update to Barra and Vatersay Economic Recovery Forum	

Date	Description	Link/Attachment	
10 March 2021	Social Value and Community Benefit Working Group		
23 March 2021	Sports Facilities Working Group		
31 March 2021	Progress Update to CnES Policy and Resources Committee (Public Domain)	Update Report to CnES Policy & Resources Committee 31 March 2021	
14 April 2021	Social Value and Community Benefit Working Group		
26 April 2021	Establishment of Community Stakeholder Advisory Group	BVCC CSAG Terms of Reference (FINAL PDF 01 Minute of CSAG Meeting 26 April 202	
30 April 2021	Issue of Frequently-Asked-Questions	FAQs (April 2021)	
12 May 2021	Social Value and Community Benefit Working Group		
9 June 2021	Social Value and Community Benefit Working Group		
23 June 2021	Progress Update to CnES Policy and Resources Committee (Public Domain)	Update Report to CnES Policy and Resources Committee 23 June 2021	
29 June 2021	Project Update to Barra and Vatersay Economic Recovery Forum		
30 August 2021	Update to Community Stakeholder Advisory Group	BVCC Update Note (CSAG and Guth) 30	
2 September 2021	Meeting with Barra Sports Forum		
15 September 2021	Project Update to Barra and Vatersay Economic Recovery Forum		
19 September 2021	Correspondence – Parent's Councils	RE_ BARRA & VATERSAY CAMPUS ·	

Date	Description	Link/Attachment	
29 September 2021	Project Update to CnES Policy and Resources Committee (Public Domain)	Update Report to CnES Policy and Resources Committee 29 September 2021	
5 October 2021	Update to Community Stakeholder Advisory Group	BVCC Update Note (CSAG) 05 10 2021.pr	
4 November 2021	External Sports Facilities Working Group	BVCC External Spaces Workshops (
8 December 2021	Project Update to CnES Policy and Resources Committee		
19 January 2022	Community Stakeholder Advisory Group Meeting	00 BVCC CSAG - Agenda for Meeting CSAG Presentation 19 January 2022 (FIN	
2 February 2022	February 2022 Joint Response from Community Councils		
9 February 2022	Project Update to CnES Policy and Resources bruary 2022 (Public Domain)		
25 March 2022	Submission of PAN Application	Application Details	
30 May 2022	Launch of On-line Consultation	https://bvcc.scot/	